

PHYSICAL PLANT PROJECTS
SEPTEMBER 30, 2009

FAMIS Project#	Enter Date	Project Description	Project Manager	Requestor	Status	Notes
PR7002438	5/8/08	CORP YARD CART STRUCTURE -INSTALL PHOTOVOLTAIC SYSTEM	D. KIND	VAN DER POL, WILLEM	REVIEW	Project is dependent on ZZYX Solar project outcome
PR7002515	2/9/09	INSTALL COMPRESSED NATURAL GAS FUELING STATION	D. KIND	VAN DER POL, WILLEM	REVIEW	Reviewing funding options with J. Bond
PR7002439	5/8/08	PARKING STRUCTURE 1 -INSTALL PHOTOVOLTAIC SYSTEM	D. KIND	VAN DER POL, WILLEM	PLANNING	Working with Chancellor's Office on funding options; may become part of a larger project
PR7002488	9/26/08	ZZYX - SOLAR PHOTOVOLTAIC PROJECT	D. KIND	VAN DER POL, WILLEM	PLANNING	Working with Chancellor's Office on funding options; may become part of a larger project.
PR7002516	2/9/09	PARKING STRUCTURE 4 -INSTALL PHOTOVOLTAIC SYSTEM	D. KIND	VAN DER POL, WILLEM	PLANNING	Working with Chancellor's Office on funding options; may become part of a larger project.
PR7002555	6/2/09	COMMISSIONING WORK FOR NEW CHILDREN'S CTR	D. KIND	BAGE, JACK	PLANNING	Awaiting funding from D&C
PR7002487	9/26/08	SGMH WARRANTY ISSUES	D. KIND	KIND, DOUG	OPEN	Plumbing issues on-going; ITC items remaining; Rec'd funds for elevator equipment & exterior door hardware (See PR7002571)
PR7002528	3/6/09	ENTERPRISE ENERGY MANAGEMENT SYSTEM (EEM)	D. KIND	VAN DER POL, WILLEM	OPEN	Preliminary planning for TriGen and Central Plant Ops integration is underway; funding options under review; awaiting Smart Grid grant results by Nov/Dec 09
PR7002570	8/24/09	UNIVERSITY POLICE FACILITY - WARRANTY ISSUES	D. KIND	CHAMBERLAIN, STEVE	OPEN	Construction punch list items in progress; this project was set up to capture warranty-related work orders; need to schedule ITC meetings with D&C and clients
PR7002530	3/19/09	WIRELESS LIGHTING CONTROL NETWORK (LED - SITE LIGHTING)	D. KIND	VAN DER POL, WILLEM	OPEN	Waiting for SGMH ITC funding to set up modular network and to conduct LED exterior lighting change-out; will incorporate modular wireless controller board for PS4
PR7002525	3/5/09	ENERGY INFORMATION SYSTEMS (EIS)	D. KIND	VAN DER POL, WILLEM	OPEN	Electric revenue meters at Student Housing III installed; preparing for 2nd meter as per project requirements; PS4 meter to be intergrated by end of Sept 09; funding options under review; awaiting Smart Grid grant results by Nov/Dec 09

PHYSICAL PLANT PROJECTS
SEPTEMBER 30, 2009

FAMIS Project#	Enter Date	Project Description	Project Manager	Requestor	Status	Notes
PR7002553	5/26/09	COMMISSIONING WORK FOR PARKING STRUCTURE 4	D. KIND	HALCUM, STEPHEN	OPEN	Work in progress
PR7002556	6/5/09	COMPUTER POWER MANAGEMENT	D. KIND	MANRIQUEZ, CHRIS	OPEN	Work in progress through Nov 09
PR7002533	4/21/09	POLICE FACILITY-KDC TO PROVIDE ANDOVER DIRECT DIGITAL MECH	D. KIND	CHAMBERLAIN, STEVE	COMPLETE	Work substantially complete; financial close-out in progress
PR7002499	10/17/08	HOUSING PARKING STRUCTURE FIRE PROTECTION	J. CORBETT	FERRER, JOE	OPEN	Design approved; Fire Marshall approved; contract issued
TRIGEN PRO	1/30/08	CONSTRUCT TRI-GEN BLDG TO HOUSE NEW CHILLERS	J. CORBETT	VAN DER POL, WILLEM	OPEN	Equipment installed on slab; erection of steel building in progress; meeting with Edison on 9-24-09
PR7002431	5/1/08	LIB DATA CTR RENOVATION, INCL. 60-TON CHILLER REPLACEMENT	J. CORBETT	REISDORF, WAYNE	OPEN	Work in progress; chillers in place and operational
PR7002510	1/8/09	CAMPUS CARPET AND FLOORING 2009	J. CORBETT	ANTHONY, MICHAEL	OPEN	On-going project; locations and schedule is prioritized based on need.
PR7002535	5/5/09	CAMPUS TEL COMM WIRING 8	J. CORBETT	KING, GABE	OPEN	Contract issued
PR7002480	8/21/08	MH LOADING DOCK REFURBISHMENT	J. CORBETT	VAN DER POL, WILLEM	ON HOLD	Funding under review
PR7002378	2/13/08	CENTRAL PLANT CONCRETE REPAIRS	J. CORBETT	ANTHONY, MICHAEL	COMPLETE	Financial close-out in progress
PR7002565	7/9/09	TSU ROOF REPLACEMENT 2008/09	J. CORBETT	BORSTING, KURT	COMPLETE	Work substantially complete; awaiting warranty docs; financial close-out in progress
PR7002538	5/6/09	CORP YARD T-100 RESTROOM REHAB	M. ANTHONY	VAN DER POL, WILLEM	OPEN	Work in progress
PR7002568	7/17/09	IRVINE TIME/MATERIAL CHARGEBACK WORK ORDERS	M. ANTHONY	COOPER, SUSAN	OPEN	Work 95% complete
PR7002569	7/17/09	IRVINE TIME/MATERIAL MAINTENANCE WORK ORDERS	M. ANTHONY	COOPER, SUSAN	OPEN	Work 95% complete
PR7002558	6/9/09	BOOKSTORE PACKAGE UNIT REPLACEMENT	M. ANTHONY	VAN DER POL, WILLEM	OPEN	Work in progress; new ductwork complete
PR7002550	5/15/09	SUMMER 2009 SPACE SWAP & MOVING PROJECT-VARIOUS LOCATIONS	M. ANTHONY	KOPECKY, LISA	OPEN	Work in PLS-50-50A & UH-245 in progress; LH 302-322 is complete
PR7002571	8/25/09	SGMH ELEVATOR EQUIPMENT AND REPLACE EXTERIOR DOOR HARDWARE	M. ANTHONY	SMITH, MIKE	OPEN	Equipment work is complete; door hardware is ordered, work to be completed by end of Oct 09.
PR7002552	5/24/09	CAMPUS EARTHQUAKE REPAIRS PER JOHNSON&NIELSON SEISMIC STUDY	M. ANTHONY	VAN DER POL, WILLEM	ON HOLD	On hold due to funding
PR7002551	5/22/09	EL DORADO KITCHEN REHAB	M. ANTHONY	VAN DER POL, WILLEM	ON HOLD	On hold due to funding
PR7002545	5/6/09	TITAN HOUSE RAILINGS	M. ANTHONY	VAN DER POL, WILLEM	ON HOLD	On hold due to funding
PR7002539	5/6/09	DBH RENOVATION OF ALL RESTROOMS	M. ANTHONY	CORBETT, JIM	ON HOLD	On hold due to funding
PR7002536	5/6/09	CAMPUS ELEVATOR CONTROLLER REPLACEMENT	M. ANTHONY	VAN DER POL, WILLEM	ON HOLD	On hold due to funding
PR7002537	5/6/09	CORP YARD T-1200 REHAB	M. ANTHONY	VAN DER POL, WILLEM	ON HOLD	On hold due to funding

PHYSICAL PLANT PROJECTS
SEPTEMBER 30, 2009

FAMIS Project#	Enter Date	Project Description	Project Manager	Requestor	Status	Notes
PR7002422	4/24/08	VISUAL ARTS HVAC UPGRADE	S. COLMAN	ANTHONY, MICHAEL	OPEN	Air balance complete; NOC is pending; S. Colman to check on commissioning docs, As-builts and Standard Operating Procedures
PR7002451	5/28/08	HUMANITIES - HVAC UPGRADE	S. COLMAN	ANTHONY, MICHAEL	ON HOLD	Funding reduced; will need to develop reduced work scope
KHS HVAC	10/17/07	KHS HVAC UPGRADE	S. COLMAN	ANTHONY, MICHAEL	COMPLETE	NOC issued; financial close-out in progress; fan capacity issues pending
PR7002563	7/9/09	ARBORETUM ENTRY RENOVATION	W. REISDORF	DYMENT, GREG	P APPROVAL	Revised scope and proposal sent to client for approval
PR7002531	3/26/09	HUMANITIES LANDSCAPE RENOVATIONS	W. REISDORF	CORBETT, JIM	OPEN	In-house irrigation and electrical work pending
PR7002482	9/2/08	DAN BLACK HALL ENERGY MODIFICATIONS	W. REISDORF	ANTHONY, MICHAEL	ON HOLD	On hold due to funding
PR7002512	1/8/09	CAMPUS FIRE ALARM INSTALLATIONS -LIB BSMT & VISUAL ARTS	W. REISDORF	ANTHONY, MICHAEL	COMPLETE	Awaiting As-builts
PR7002566	7/16/09	PARKING STRUCTURE 2 - HYDRAULIC LINE REPAIR	W. REISDORF	FERRER, JOE	COMPLETE	Work substantially complete; lawn repairs remaining; financial close-out in progress